

Sapirigama Continuation Programme - 2021
Physical & Financial Progress up to 30.11.2021
Divisional Secretariat, Kuchchaveli

S/N	Name of the Project	GN Division	Sector	Allocation (Rs)	Expenditure (Rs)	Bills in Hand (Rs)	Unit of Measure (M/Nos)	Physical Progress	Contractor
1	Reconstruction of Thamaraikkulam Bund	Iqbal Nagar	Irrigation	992,000.00	-	-	200	Completed	Thamaraikkulam FO
2	Gravelling of Puliya dimodai Agriculture road at Iranaikerny	Iranaikerny	Road & Drainage	800,000.00	-	800,000.00	1000	Completed	FO, Iranaikerny
3	Improvement of Kullakkallu Road with Box Culvert at Thennamaravady	Thennamaravady	Road & Drainage	524,351.60	-	456,509.94	585	Completed	RDS, Thennamaravady
Total				2,316,351.60	-	1,256,509.94			

